

Parliament of the Cayman Islands

Parliamentary Question No. 25

Answered on 7th June, 2023 -Fourth Meeting 2022-2023 Session - First Sitting

Parliamentary Question asked by Mr. Joseph Hew, Elected Member for George Town North To

The Honourable Johany Ebanks, Minister responsible for Planning, Lands, Agriculture, Housing & Infrastructure

QUESTION: Can the Honourable Minister update the House on the plans to

complete the Airport Connector Road, including the anticipated

completion date?

ANSWER: The Ministry and NRA are happy to share that Section 1 of the ACR

is progressing well. Sub-base works are substantially completed, and construction of the base layer is now in progress. Drainage wells are being drilled, which will be followed by installation of catch basins. By mid-June curbing installation will commence. Other key activities to follow include installation of street lighting, final base preparation and paving. It is anticipated that the project will be

completed before the end of September 2023.